

Statutory Consultation 2022

Preliminary Environmental Information Report

Volume 3: Appendix 18.3

**Draft Outline Construction Traffic
Management Plan**

Contents

| | Page |
|---|-----------|
| 1 Introduction | 1 |
| 1.1 Background | 1 |
| 1.2 Purpose and Development of the Draft Outline Construction Traffic Management Plan | 2 |
| 1.3 Structure of document | 2 |
| 2 Local Highway Network | 4 |
| 2.1 Introduction | 4 |
| 2.2 Highway Network | 4 |
| 3 Management Working Group | 6 |
| 3.1 Composition | 6 |
| 3.2 Responsibilities | 6 |
| 4 Traffic Management Measures | 7 |
| 4.1 General | 7 |
| 4.2 Routing of Construction Traffic | 8 |
| 4.3 Temporary Traffic Management Measures | 9 |
| 4.4 Managing Site Deliveries | 9 |
| 4.5 Abnormal Loads | 10 |
| 5 Highway Safety | 11 |
| 5.1 General | 11 |
| 5.2 Traffic Safety and Control Officer | 11 |
| 6 Monitoring of Construction Traffic | 12 |
| 6.1 CTMP Monitoring | 12 |
| Glossary and Abbreviations | 13 |
| | |
| Insets | |
| Inset 4.1 Profile of Daily Construction Traffic by Year (indicative) | 7 |

1 INTRODUCTION

1.1 Background

- 1.1.1 Luton Rising (a trading name of London Luton Airport Limited) (the Applicant) proposes to increase the capacity of London Luton Airport (the airport) to 32 million passengers per annum (mppa) (the Proposed Development) as part of its Vision for Sustainable Growth 2020 to 2050 published in 2017.
- 1.1.2 This document is the draft Outline Construction Traffic Management Plan (CTMP) for the works to construct the Proposed Development, and is provided as part of a suite of documents which make up the Preliminary Environmental Information Report (PEIR).
- 1.1.3 This document will continue to be revised, to reflect in part, responses received from the consultation, and an updated Draft Outline CTMP will be provided as part of the suite of documents which will make up the Environmental Statement which will be submitted as part of the application for development consent
- 1.1.4 The Proposed Development builds on the current operational airport with the construction of a new passenger terminal and additional aircraft stands to the north east of the runway.
- 1.1.5 This will take the overall passenger capacity from 18 mppa to 32 mppa.
- 1.1.6 In addition to the above and to support the initial increase in demand, the existing infrastructure and supporting facilities will be improved in line with the phased growth in capacity of the airport.
- 1.1.7 Key elements of the proposed development include:
- a. extension and remodelling of the existing passenger terminal (Terminal 1) to increase the capacity;
 - b. new passenger terminal building and boarding piers (Terminal 2);
 - c. earthworks to create an extension to the current airfield platform, material for these earthworks would be generated on site;
 - d. airside facilities including new taxiways and aprons, together with relocated engine run-up bay and fire training facility;
 - e. landside facilities, including buildings which support the operational, energy and servicing needs of the airport;
 - f. enhancement of the existing surface access network, including a new dual carriageway road accessed via a new junction on the existing New Airport Way (A1081) to the new passenger terminal along with the provision of forecourt and car parking facilities;
 - g. extension of the Luton Direct Air-Rail Transit (Luton DART) with a station serving the new passenger terminal;
 - h. landscape and ecological improvements, including the replacement of existing open space; and

- i. further infrastructure enhancements and initiatives to support our goal of a net zero airport operation by 2040, with interventions to support carbon neutrality being delivered sooner including facilities for greater public transport usage, improved thermal efficiency, electric vehicle charging, on-site energy generation and storage, new aircraft fuel pipeline connection and storage facilities and sustainable surface and foul water management installations.

1.1.8 A separate Outline Construction Workforce Travel Plan (CWTP) will be submitted with the application for development consent. The purpose of the CWTP is to minimise the transportation impacts of the Proposed Development during construction by seeking to restrain car usage, whilst simultaneously seeking to maximise the number of journeys made by walking, cycling, and public transport.

1.2 Purpose and Development of the Draft Outline Construction Traffic Management Plan

1.2.1 This Draft Outline CTMP has been prepared to identify the key matters that will need to be considered by the lead contractor during the logistical planning and execution of the construction works. The final Outline CTMP will be a 'live' document prepared by the lead contractor, which substantially reflects the Draft Outline CTMP, that will be regularly reviewed and updated to allow full and up-to-date consideration of any necessary changes to the planned works' programme and any comments and/or issues raised by interested parties.

1.2.2 It is inevitable that with a development of this scale there will be an increase in the number of vehicle movements in and around the construction site. An important element in the control of any potential adverse environmental effects, during the construction phase, caused through increased traffic movements will be the preparation and implementation of a detailed CTMP. This will set out the arrangements and management practices that will be adopted to minimise the impact of increased traffic on the local road network and will be agreed with the relevant highway authority prior to the commencement of the Proposed Development.

1.2.3 The approved CTMP will set out measures that will need to be adopted to manage construction traffic that will be operating into and out of a number of individual sites. The CTMP will have to recognise the need for the airport to continue operating without any disturbance from the construction activity. In this document there are references to both 'Site' and 'sites'. The former is used when referring to something that is not specific to an individual site.

1.3 Structure of document

1.3.1 This document comprises the following sections:

- a. Local highway network (**Section 2**);
- b. Traffic Management Working Group (**Section 3**);
- c. Traffic Management Measures (**Section 4**);

- d. Highway Safety (**Section 5**); and
- e. Monitoring of Construction Traffic (**Section 6**).

2 LOCAL HIGHWAY NETWORK

2.1 Introduction

2.1.1 This section provides a description of the highway network in the vicinity of the Site. The local transport network is shown in **Figure 18.1** in Volume 4 to the PEIR.

2.2 Highway Network

- 2.2.1 The airport is located on the eastern side of Luton, 4km from the town centre. Landside access to the terminal is along Airport Way, which passes the mid-term car park and beneath a taxiway to feed a public transport hub (PTH), drop-off zone, taxi rank, Short Term Car Park, and some staff car parking near the terminal building. Access to other parts of the airport that includes the Long-Stay Car Park and the two general aviation terminals is along Percival Way/President Way. In addition to the connection with New Airport Way, Frank Lester Way provides a connection with Eaton Green Road to the north of the airport.
- 2.2.2 The airport is well located with respect to the strategic highway network. The current terminal is 4.6km from the Junction 10 of the M1 to which it is connected by the A1081 a dual carriageway road. The section of the M1 between Junction 10 and the crossing of the M25 at Junction 6A to the south has four lanes in each direction. South of Junction 6A the M1 is formed as a dual three lane carriageway. To the north of Junction 10 the M1 has three lanes in each direction with SMART motorway incorporating hard shoulder running when additional capacity is needed.
- 2.2.3 In March 2019, Luton Borough Council resolved that the planning application for New Century Park and the Century Park Access Road (CPAR) be granted subject to referral to the Secretary of State for Transport and the satisfactory completion of a Section 106 Agreement. This access road would result in substantial changes to the internal airport highway network and links between the internal network and the external highway network.
- 2.2.4 At the time the 2019 Statutory Consultation was undertaken it had been the intention that the western section of CPAR between New Airport Way and Frank Lester Way would be constructed as part of the New Century Park development but that powers to deliver the eastern section would be incorporated into the DCO in order to accommodate design changes to facilitate access to Terminal 2. However, the application for development consent is now intended to include the full length of this new road that will provide access to the east of the airport. For the purposes of the current Statutory Consultation and application for development consent, this road is known as the Airport Access Road (AAR).
- 2.2.5 It is envisaged that AAR will start at a new junction on New Airport Way which will be controlled by traffic signals. It will pass over Airport Way, with no direct connection, and provide an alternative route to Percival Way, the eastern end of which will be closed, and a new link provided for traffic to transfer to AAR. Percival Way will continue to provide access to the existing buildings that front

onto it. The junction of AAR with the link to Percival Way will have a fourth arm that serves land that lies to the north of the road between this junction and Frank Lester Way.

- 2.2.6 AAR will meet Frank Lester Way at a new traffic-controlled junction that replaces the existing roundabout junction. AAR will continue eastwards along the line of President Way for approximately 250 metres before taking a more northerly route to a new roundabout that will have connections to the western part of the business park and also a new link to Eaton Green Road. Between this roundabout and the junction with New Airport Way, AAR will be constructed as a dual two-lane carriageway.
- 2.2.7 As part of the introduction of AAR, there will be changes to Percival Way and Frank Lester Way. The roundabout at the junction of Airport Way, New Airport Way, and Percival Way will be replaced by a new arrangement that will be controlled by traffic signals. Percival Way will no longer feed into this junction and will be diverted onto the line of Spittlesea Road which presently provides access to the Ibis Hotel and operates one-way (southbound). Frank Lester Way will become one-way northbound. Traffic moving south/west between Eaton Green Road and the airport will be able use the new link to the eastern end of AAR.

3 MANAGEMENT WORKING GROUP

3.1 Composition

3.1.1 A traffic management working group (TMWG) will be considered as a forum for stakeholder engagement prior to commencement of the Proposed Development. Representatives from the Applicant, the airport operator, the lead contractor, LBC, and Central Bedfordshire Council (CBC), who are the local highway authorities, and National Highways would be invited.

3.2 Responsibilities

- a. The TMWG would be responsible for monitoring the execution of the CTMP.
- b. The Applicant and the lead contractor would have overall responsibility for implementing, monitoring and the enforcement of the CTMP.
- c. The lead contractor would appoint a senior member of staff who will be the designated liaison officer responsible for the implementation, day-to-day management, and monitoring of the CTMP. That person's responsibilities would include being the principal point of contact on the site for all local groups, residents, and businesses regarding matters relating to transport. This liaison should also extend to contractors working on nearby sites with which there is the potential for there to be a cumulative impact from construction traffic.

4 TRAFFIC MANAGEMENT MEASURES


4.1 General

4.1.1 The construction of the Proposed Development is estimated to take place over a period of around sixteen years which would include a period of five years when there will be no construction activity.

4.1.2 The number of vehicles serving the Site will vary throughout construction of the Proposed Development depending upon the actual delivery of the works. Although the lead contractor has not yet been appointed, based on work undertaken as part of the preparation for the PEIR, it is anticipated that at the peak of construction traffic activity there will be just over 150 vehicles per day arriving at and departing from the Site which results in just over 300 movements. Around three quarters of these vehicles would be HGVs. This is likely to result in a maximum hourly flow in the order of 30 HGV movements. The movement of construction vehicles will be discouraged during the normal peak traffic periods and the greatest volumes of construction traffic will occur between 10:00 and 16:00

4.1.3 **Inset 4.1** shows the profile of the estimated average number of construction vehicles visiting the Site over the anticipated construction period.

Inset 4.1 Profile of Daily Construction Traffic by Year (indicative)



4.1.4 Once the construction programme has been confirmed by the lead contractor, the CTMP will provide revised figures for the predicted HGV movements. It will

also include the start and end dates for each phase of construction together with a description of the key works that will occur in each phase.

- 4.1.5 The lead contractor must agree with the Applicant and airport operator the protocol for construction vehicles entering the airside areas.
- 4.1.6 Trained and competent traffic marshals will be in full time attendance during the hours of operation of the Site, which in general will be Monday to Friday 08:00 to 18:00 and Saturday 08:00 to 13:00. The traffic marshals will be responsible for ensuring that the arrival and departure of vehicles is managed in an orderly manner and construction related vehicles are not permitted to park on the adjacent public highway.
- 4.1.7 The traffic marshals will be responsible for the security of the site accesses and will not permit unauthorised vehicles or persons to enter site.
- 4.1.8 Following appointment, the lead contractor will confirm the location of the accesses for the different sites and will produce swept path plans showing the movement of vehicles entering and leaving the sites. These drawings will also demonstrate how vehicles can manoeuvre within the sites so that they can enter and leave the site in a forward gear. The location of the traffic marshals will be clearly identified on the plans. These plans will cover the different phases of the construction programme.

4.2 Routing of Construction Traffic

- 4.2.1 Vehicles making deliveries to the Site or removing spoil or demolition material will travel by designated routes which will be confirmed in the CTMP.
- 4.2.2 A principal consideration when identifying designated routes will be the minimisation of travel along any road that does not form part of the Primary Route Network (PRN). It is also likely that when constructed AAR will form part of the designated route so that construction traffic avoids the residential area to the north of the airport as far as practicable. Prior to its completion, construction traffic travelling to and from a location to the east of Terminal 1 will be directed to use Percival Way.
- 4.2.3 Subject to agreement by the appropriate authorities it is envisaged that construction vehicles will approach the Site using the M1 and the A1081 (New Airport Way).
- 4.2.4 The lead contractor would ensure that all sub-contractors and suppliers are aware of the designated routes and comply with it. Any sub-contractors or supplier who fail to use the designated routes will be at risk of having its contract terminated.
- 4.2.5 Where appropriate, the lead contractor will provide haul routes through the sites for use by construction vehicles, to reduce the need to use public roads. Site access points will be positioned to enable the use of haul routes to be maximised, subject to safety considerations in the design and construction of appropriate access points.

- 4.2.6 The lead contractor will consult with the relevant highway authority regarding the layout and positioning of site accesses.
- 4.2.7 Where site accesses and at-grade crossings of public roads are required for construction vehicles, the lead contractor will provide traffic management measures as required and design these measures to avoid unnecessary delay to vehicles on the public road.
- 4.2.8 Where reasonable and practicable, construction vehicles will avoid travelling in convoys on public roads.

4.3 Temporary Traffic Management Measures

- 4.3.1 The lead contractor will take appropriate actions, including the design and installation of traffic management schemes that will:
- a. accommodate the safe passage of traffic through any road works;
 - b. reduce the likelihood of traffic diverting onto alternative routes, which may have negative impacts upon the local community; and
 - c. mitigate potential impacts on the local community and keep delays and disruptions to traffic to a reasonably practicable minimum.
- 4.3.2 This will include temporary traffic signal control on local roads as may be necessary as part of the traffic management schemes. The lead contractor will avoid leaving traffic management measures in place unnecessarily.
- 4.3.3 The lead contractors will consult with the TMWG regarding the traffic management measures proposed and will undertake Road Safety Audits in accordance with the Design Manual for Roads and Bridges for complex or major traffic management schemes. Regular meetings will be held with the TMWG during the construction period.
- 4.3.4 The lead contractor will operate a CCTV system for use in monitoring traffic management schemes, should this be necessary for the safe and effective monitoring of the schemes, maintaining traffic flow and operation of the vehicle recovery system.
- 4.3.5 The lead contractor will work with the relevant local authorities and Police regarding monitoring and appropriate measures to address any issues associated with hazards created by the public parking on roads to view construction of the Proposed Development. This matter will also be considered by the TMWG.
- 4.3.6 The lead contractor will provide advance information to the public of any road closures.

4.4 Managing Site Deliveries

- 4.4.1 All Site deliveries are to be controlled through an Electronic Delivery Management System (DMS) that will be managed by the logistics contractor or lead contractor. Vehicle arrivals will be based on a strict just-in-time process for

arrival on site. Consideration should be given to creating a registration of repeat offenders and these vehicles would then be refused access to the Site.

- 4.4.2 A central booking system should be used whereby all deliveries to or removals from the Site are to be booked to allocated time slots. Vehicles arriving outside of these arrangements which cannot be accepted onto Site should be refused access and required to re-book. No vehicles should be left unattended. Deliveries and collections during peak periods should be kept to a minimum. As part of the booking system all operators of vehicles that will visit the Site will be advised of the agreed routeing arrangements.
- 4.4.3 The lead contractors will set out in the final CTMP the delivery procedures.

4.5 Abnormal Loads

- 4.5.1 Although AIL deliveries to site will normally be planned for outside normal working hours, it is possible that some abnormal deliveries, e.g. major items of plant and equipment, may require special delivery requirements that would require the activity to be undertaken during the normal operating hours. In all instances, such deliveries will be planned with appropriate highway authorities and the police and executed in compliance with those requirements.
- 4.5.2 The lead contractors will notify the police, the highway authorities or bridge and structure owners, as appropriate, in moving abnormal loads through the road network. The lead contractors will provide the Applicant with a schedule of abnormal loads prior to the first abnormal load movement being carried out. This schedule will be updated and re-issued to the Applicant as required throughout the construction period.

5 HIGHWAY SAFETY

5.1 General

- 5.1.1 An essential part of the CTMP will be to ensure that highway safety is maintained at all times, for all users.
- 5.1.2 The lead contractor are responsible for ensuring that all drivers of HGVs undertake awareness training with particular attention paid to the safety of cyclists and other vulnerable road users.
- 5.1.3 No parking of construction related vehicles will be permitted on roads in the vicinity of the Site; all vehicles must be able to access the Site completely.
- 5.1.4 All vehicles should enter and leave the site in a forward gear.
- 5.1.5 Strict controls are to be in place to ensure that no debris from the Site passes onto the highway. Due to the layout and interfaces within the Proposed Development, the Site will have designated loading areas. These areas will also serve as wheel wash areas for vehicles leaving the confines of the sites during the demolition and substructure works. Similarly, road sweepers will be dedicated to keeping all the access routes including public and airport roads and footpaths.
- 5.1.6 Pedestrian access to the Site will be segregated from any vehicle access.

5.2 Traffic Safety and Control Officer

- 5.2.1 The lead contractors will appoint a Traffic Safety and Control Officer whose responsibilities will cover:
- a. management and implementation of all temporary traffic management measures associated with the Proposed Development;
 - b. checking that all necessary equipment is in place and confirming that it is in working order;
 - c. ensuring compliance with all relevant health and safety directives in liaison with the lead contractor's Health and Safety Manager, relating to operations and live traffic;
 - d. management of the layout of site access points;
 - e. liaison with the relevant authorities, the traffic safety and control officers on adjacent sites and continued monitoring of the traffic management measures adopted; and
 - f. arranging for site inspections at regular intervals and checking that equipment is correctly maintained, and in the case of accidents or incidents having replacement signs, cones, bollards, and lights erected without delay.

6 MONITORING OF CONSTRUCTION TRAFFIC

6.1 CTMP Monitoring

- 6.1.1 It will be a requirement that the appointed lead contractor undertakes regular reviews of the effectiveness of the CTMP to ensure that the requirements are being achieved and any revisions undertaken.
- 6.1.2 It will also be a requirement that a list of indicators is agreed to monitor site targets. These monitors may include:
- a. total numbers of vehicle movement in set time periods – i.e. day, week, month;
 - b. type of vehicle movement – i.e. waste, plant, material deliveries;
 - c. distance travelled; and
 - d. effectiveness of logistic management.
- 6.1.3 The results of this monitoring exercise should be combined with the results of the monitoring of the CWTP and reported to the TMWG in order to gain an overview of the construction traffic impact of the Proposed Development.

GLOSSARY AND ABBREVIATIONS

| Term | Definition |
|-----------------------|--|
| AAR | Airport Access Road |
| CBC | Central Bedfordshire Council |
| CCTV | Closed Circuit Television |
| CoCP | Code of Construction Practice |
| CPAR | Century Park Access Road |
| CTMP | Construction Traffic Management Plan |
| CWTP | Construction Workforce Travel Plan |
| DCO | Development Consent Order |
| Draft CoCP | Draft Code of Construction Practice |
| HGV | Heavy goods vehicle |
| Highway Interventions | Junction and road improvement works included in the Proposed Development for which consent is being sought as part of the application for development consent |
| LBC | Luton Borough Council |
| the Applicant | London Luton Airport Limited |
| LLAOL | London Luton Airport Operations Limited, the operators of London Luton Airport |
| the airport | London Luton Airport |
| Main Application Site | The area to the east of Luton Airport where main works for the Proposed Development will take place. Excludes the Off-site Car Park and Highway Interventions. |

| Term | Definition |
|----------------------|---|
| Lead Contractor | The Lead Contractor on a construction/ work site responsible for planning, managing and co-ordinating itself and all other contractors working on site |
| PEIR | Preliminary Environmental Information Report |
| Primary Road Network | The primary route network (PRN) designates roads between places of traffic importance across the UK, with the aim of providing easily identifiable routes to access the whole of the country. The PRN is constructed from a series of locations (primary destinations) selected by the Department for Transport, which are then linked by roads (primary routes) selected by the local highway authority. The airport is designated as a primary destination. |
| Proposed Development | All works for which consent is being sought as part of the application for development consent, including works at the Main Application Site; Off-site Car Parks and Highway Interventions. |
| TMWG | Traffic Management Working Group |